

CONSTRUCTION UPDATE



27-04-2020

1	Health & Safety <p>All ACL employees, subs/suppliers to follow Covid 19 handbook. Proper protective equipment shall be worn at all times, inside the work area. Pedestrian Traffic and Deliveries will be directed by the Safety Ambassadors on site. All vehicular traffic is now being detoured around the work area. Access through the work area will only be for emergency vehicles and local residence as well as prearranged deliveries with the Public Relations Officer.</p>
2	Work Completed Today <p>Phase 3, will begin on Monday, April 27th, 2020. Dunlop Street West will be closed between Maple Street and Mary Street with no through traffic. Sanitary sewer at #66 Dunlop Street East (Hooligan). Removals in Phase 3 Guild Electric working on Hydro ducts Hartley Interlock on site in Phase 1A to finish paver stones.</p>
3	Work Scheduled for Today <p>Guild Electric working on Hydro ducts Soil Cells on Northside of Dunlop Street East, West of Owen Street (#48 CIBC temporarily closed)</p>
4	Business Impact <p>All stores will be accessible via pedestrian walkways with planned interruptions in the walkway area April 27th to April 28th. Deliveries for all businesses located between Maple Street and Mary Street as well as Clapperton Street and Mulcaster Street to be coordinated with the Project Public Relations Officer -Nicole Maurice (705) 794-7800</p>
5	Business Impact: Garbage <p>All Garbage and Recycling is to be placed in the normal location (behind the hoarding fence) at the same time as per the City of Barrie regulations. Arnott Construction Ltd will ensure all Garbage and Recycling is collected as long as it meets the City of Barrie Waste Collection criteria.</p>



6

Emergency Service

Please be advised that there is no through traffic East and West bound on Dunlop Street between Maple Street and Mary Street as well as Clapperton Street to Mulcaster Street. Hoarding fencing has been placed east and west of the Owen and Dunlop Street intersection to stop pedestrian and vehicle traffic within the job site. Fencing will need to be removed for access to job site.

