## CONSTRUCTION UPDATE



04-05-2020

1 Health & Safety

All ACL employees, subs/suppliers to follow Covid 19 handbook.

Proper protective equipment shall be worn at all times, inside the work area.

Pedestrian Traffic and Deliveries will be directed by the Safety Ambassadors on site.

All vehicular traffic is now being detoured around the work area.

Access through the work area will only be for emergency vehicles and local residence as well as prearranged deliveries with the Public Relations Officer.

Work Completed Today

Continue Watermain works in Phase 3, at Maple Ave and Dunlop Street.

Soil Cells on Northside of Dunlop Street East, West of Owen Street (#34 Dunlop Street East.)

Removals in Phase 3 (Maple Ave to Mary St).

Guild installing electrical ducts in Phase 1B, Owen St and Dunlop St. Intersection

3 Work Scheduled for Tomorrow

Garbage Collection

Removals in Phase 3

Guild to continue installation of electrical ducts on North side of Dunlop, West of Owen (starting at Dollarama)

4 Business Impact

All stores will be accessible via pedestrian walkways with planned interruptions in the walkway area May  $4^{th}$  to May  $5^{th}$ .

Deliveries for all businesses located between Maple Ave. and Mary St., as well as Clapperton Street to Mulcaster Street are to be coordinated with the Project Public Relations Officer -Nicole Maurice (705) 794-7800

**5** Business Impact: Garbage

All Garbage and Recycling is to be placed in the normal location (behind the hoarding fence) at the same time as per the City of Barrie regulations. Arnott Construction Ltd will ensure all Garbage and Recycling is collected as long as it meets the City of Barrie Waste Collection criteria. **Garbage collection to begin at 7am.** 







## Emergency Service

Please be advised that there is no through traffic East and West bound on Dunlop Street between Maple Ave. and Mary Street as well as Clapperton Street to Mulcaster Street. Hoarding fencing has been placed east and west of the Owen and Dunlop Street intersection to stop pedestrian and vehicle traffic within the job site. Fencing will need to be removed for access to job site.



