

CONSTRUCTION UPDATE



08-05-2020

| | |
|----------|---|
| 1 | Health & Safety All ACL employees, subs/suppliers to follow Covid 19 handbook. Proper protective equipment shall be worn at all times, inside the work area. Pedestrian Traffic and Deliveries will be directed by the Safety Ambassadors on site. All vehicular traffic is now being detoured around the work area. Access through the work area will only be for emergency vehicles and local residence as well as prearranged deliveries with the Public Relations Officer. |
| 2 | Work Completed Today Continuation of watermain in Phase 3 Guild to continue installation of electrical ducts Phase 1B Removals Phase 3 |
| 3 | Work Scheduled for Next Week Soil Cell installation at #26 Dunlop Street East, Northside of the street, West of Owen (Donaleighs) Soil Cell installation at #55 Dunlop Street East, Southside of Dunlop, West of Meridian Place (Our House) Removals in Phase 3 Storm Structure installation to begin in Phase 3 Beginning to build road base in Phase 1B. |
| 4 | Business Impact All stores will be accessible via pedestrian walkways with planned interruptions in the walkway area May 8 th to May 11 th . Deliveries for all businesses located between Maple Ave. and Mary St., as well as Clapperton Street to Mulcaster Street are to be coordinated with the Project Public Relations Officer -Nicole Maurice (705) 794-7800 |
| 5 | Business Impact: Garbage All Garbage and Recycling is to be placed in the normal location (behind the hoarding fence) at the same time as per the City of Barrie regulations. Arnott Construction Ltd will ensure all Garbage and Recycling is collected as long as it meets the City of Barrie Waste Collection criteria. Garbage collection to begin at 7am. |



6

Emergency Service

Please be advised that there is no through traffic East and West bound on Dunlop Street between Maple Ave. and Mary Street as well as Clapperton St. to Mulcaster St. Hoarding fencing has been placed east and west of the Owen St. and Dunlop St. intersection to stop pedestrian and vehicle traffic within the job site. Fencing will need to be physically removed for access to job site.

