

CONSTRUCTION UPDATE



05-08-2020

1	Health & Safety <i>All ACL employees, subs/suppliers to follow Covid-19 handbook. Reduce hours in effect on extremely hot days.</i> Proper protective equipment shall be worn at all times, inside the work area. Pedestrian traffic and deliveries will be directed by the Safety Ambassadors on site. All vehicular traffic is now being detoured around the work area. Access through the work area will only be for emergency vehicles and local residence as well as prearranged deliveries with the Public Relations Officer Nicole Maurice (705) 794-7800
2	Work Completed Today Watermain works in Phase 3. Prep work for concrete pouring in Phase 2 and 3. Paver stone installation in Phase 1B.
3	Work Scheduled for Tomorrow Paver stone installation in Phase 1B. Road cutting and prep in Phase 3 (Mary St to Maple Ave.) Concrete pouring in Phase 2. Guild working in Maple Ave and Dunlop Street intersection.
4	Business Impact All stores will be accessible via pedestrian walkways with planned interruptions in the walkway area August 5 th to August 6 th . Deliveries for all businesses located between Toronto St to Bayfield St., as well as Clapperton Street to Owen St. are to be coordinated with the Project Public Relations Officer -Nicole Maurice (705) 794-7800
5	Business Impact: Garbage All Garbage and Recycling is to be placed in the normal location (behind the hoarding fence) at the same time as per the City of Barrie regulations. Arnett Construction Ltd will ensure all Waste and Recycling is collected as long as it meets the City of Barrie Waste Collection criteria.



6

Emergency Service

Please be advised that there is no through traffic East and West bound on Dunlop Street between Toronto St. and Bayfield St. as well as Clapperton St. to Owen St. Hoarding fencing has been placed west of the Owen St. and Dunlop St. intersection to stop pedestrian and vehicle traffic within the job site. Hoarding fencing has also been placed between Toronto St. and Bayfield St. along Dunlop St. Fencing will need to be physically removed for access to job site.

