

# CONSTRUCTION UPDATE



14-08-2020

<p><b>1</b></p>	<p><b>Health &amp; Safety</b></p> <p>All ACL employees, subs/suppliers to follow Covid-19 handbook. Reduce hours in effect on extremely hot days.</p> <p>Proper protective equipment shall be worn at all times, inside the work area.          Pedestrian traffic and deliveries will be directed by the Safety Ambassadors on site.          All vehicular traffic is now being detoured around the work area.          Access through the work area will only be for emergency vehicles and local residence as well as prearranged deliveries with the Public Relations Officer Nicole Maurice (705) 794-7800</p>
<p><b>2</b></p>	<p><b>Work Completed Today</b></p> <p>Prepping Maple Ave and Dunlop intersection for concrete banding and stonework.          Soil Cell at #76-80 Dunlop St West. (Town and Country).          Guild working in Mary St and Dunlop intersection as well as Maple Ave and Dunlop St intersection          Bell working in Phase 2 chamber.          Hartley to continue paver stone installation in Phase 1B and Phase 3.</p>
<p><b>3</b></p>	<p><b>Work Scheduled for Next Week</b></p> <p>Completion of Soil Cell at #76-80 Dunlop St West. (Town and Country).          Completion of soil cells on South side of Dunlop St between Mary St and Toronto St.          Guild installing hydro duct on North side of Dunlop St. beginning at Maple Ave heading easterly to Bayfield St.          Guild to complete Mary street works.          Bell working in Phase 2 chamber.          Hartley to continue paver stone installation in Phase 1B and Maple St and Dunlop St intersection.          Concrete pouring in Phase 3.          Tree Planting in Phase 2.</p>
<p><b>4</b></p>	<p><b>Business Impact</b></p> <p>All stores will be accessible via pedestrian walkways with planned interruptions in the walkway area August 14<sup>th</sup> to August 17<sup>th</sup>.          Deliveries for all businesses located between Toronto St to Bayfield St., as well as Clapperton Street to Owen St. are to be coordinated with the Project Public Relations Officer -Nicole Maurice (705) 794-7800</p>



**5**

**Business Impact: Garbage**

All Garbage and Recycling is to be placed in the normal location (behind the hoarding fence) at the same time as per the City of Barrie regulations. Arnott Construction Ltd will ensure all Waste and Recycling is collected as long as it meets the City of Barrie Waste Collection criteria.

**6**

**Emergency Service**

Please be advised that there is no through traffic East and West bound on Dunlop Street between Toronto St. and Bayfield St. as well as Clapperton St. to Owen St. Hoarding fencing has been placed west of the Owen St. and Dunlop St. intersection to stop pedestrian and vehicle traffic within the job site. Hoarding fencing has also been placed between Toronto St. and Bayfield St. along Dunlop St. Fencing will need to be physically removed for access to job site.

