

DUNLOP STREET CORRIDOR IMPROVEMENTS
2019-083T
Daily Project Update

DATE: October 1st Update #32

Health and Safety:

Hoarding fencing and signage has been placed and erected in the preliminary phase and Phase 1A, from the East side of Owen and Dunlop Intersection East to the Project limit (Poyntz Street). Proper protective equipment shall be worn at all times, inside the work area. Pedestrian Traffic and Deliveries will be directed by the Safety Ambassadors on site. All vehicular traffic is now being detoured around the work area. Access through the work area will only be for emergency vehicles and local residence as well as prearranged deliveries with the Public Relations Officer.

Description of Work Completed Today:

Soil Cell installation continues
Removals, grading and prep for curb and sidewalk.

Description of Work Planned for Tomorrow:

Soil Cell installation continues on south and north side of Dunlop Street
Back fill curbs.

Business Access Affected:

There will be disruptions to the pedestrian walkways October 1st to October 2nd during the installation of the soil cells.

Access to Residential Condominiums @140 and @150 Dunlop Street and Commercial Plaza @149 Dunlop to be via **Poyntz Street entrance to Hoarding Fencing only.**
Deliveries for all businesses, located between Poyntz and Mulcaster to be coordinated with the Project Public Relations Officer -Nicole Maurice (705) 794-7800.

Special Requirements of Businesses or Residents:

All Garbage and Recycling is to be placed in the normal location (behind the hoarding fence) at the same time as per the City of Barrie regulations. Arnott Construction Ltd will ensure all Garbage and Recycling is collected as long as it meets the City of Barrie Waste Collection criteria.

Emergency Services

Please be advised that there is no access North and South bound on Mulcaster at the Mulcaster and Dunlop Intersection. Access East and West bound will be for emergencies only. Hoarding fencing to be placed at the intersection of Owen and Dunlop to stop pedestrian traffic within the job site. Fencing will need to be removed for access to job site.